Camden County Department Department of Public Works **Construction Management and Inspection Services** 





## ERIAL-CLEMENTON ROAD (CR 703) RECONSTRUCTION PROJECT – PHASE I ERIAL-NEW BROOKLYN ROAD (CR 706) TO TURNSERVILLE-HICKSTOWN ROAD (CR 688) AND THE VICINITY OF CLOVERDALE AVENUE ERI Job # 30750 44 Township of Gloucester and Borough of Pine Hill County of Camden, New Jersey

## WEEKLY PROGRESS REPORT #8 November 20, 2017 to November 24, 2017



Figure: 1 – Installation of dowels in preparation of concrete surface course installation in the northbound shoulder in the vicinity of the intersection with Cloverdale Avenue

Erial-Clementon Road (CR 703) Reconstruction Project – Phase I Township of Gloucester and Borough of Pine Hill, Camden County, New Jersey 11/20/17 to 11/24/17 - Weekly Progress Report #8



Figure: 2 – Installation of concrete surface course in the northbound shoulder in the vicinity of the intersection with Cloverdale Avenue



Figure: 3 – Installation of thermo blankets to protect the newly installed concrete surface course in the northbound shoulder in the vicinity of the intersection with Cloverdale Avenue

Erial-Clementon Road (CR 703) Reconstruction Project – Phase I Township of Gloucester and Borough of Pine Hill, Camden County, New Jersey 11/20/17 to 11/24/17 - Weekly Progress Report #8

## Work Completed the Week of November 20, 2017:

South State, Inc. completed the installation of the concrete vertical curb along the northbound lane in the vicinity of the intersection with Cloverdale Avenue. South State installed 36 linear feet of 9" x 18" concrete curb. South State also completed the reconstruction of the existing drainage structure in the northbound lane at the intersection with Cloverdale Avenue. South State then installed 480 square yards of 8" thick concrete surface course in the northbound shoulder. Due to cold weather conditions, South State covered the newly poured concrete surface course with thermal blankets. South State did not work on Thursday, November 23<sup>rd</sup> and Friday, November 24<sup>th</sup> due to the Thanksgiving Holiday.

#16: Police Uniform Law Enforcement Officer – 48 Hours
#28: Concrete Surface Course, 8" Thick – 480 SY
#41: Reconstruct Drainage Structure, Using New Castings – 1 Unit
#48: 9" x 18" Concrete Vertical Curb – 36 LF

## Anticipated Work for the Week of November 27, 2017:

South State, Inc. will install 8" concrete surface course in the northbound travel lane in the vicinity of the intersection with Cloverdale Avenue. South State will then begin the installation of concrete sidewalk and ADA improvements along the northbound lane in the same area.

Notice to Proceed Date: September 25, 2017

Anticipated Completion Date: February 21, 2018

Prepared By:

7 Noll

C. Jeremy Noll, PE, CME Resident Engineer Environmental Resolutions, Inc.