



**Improvements to Avondale Avenue (CR646) from Hopkins Road to Woodland Ave.
and Improvements to Breslin Avenue from Graisbury Avenue to Avondale Avenue**

*Township of Haddon
Camden County
Bid No. B2-19*

MC Project No. 19000074G

Progress Report # 2

Monday, May 27, 2019 to Saturday, June 1, 2019



Figure 1: New sidewalk and handicap ramp on Avondale Avenue.



Figure 2: New concrete curb, gutter and driveway with topsoil restoration.



Figure 3: Preserving the roots on existing trees.



Work Completed this week:

Charles Marandino Concrete continues installing monolithic curb and gutter on Avondale Avenue from Jess Avenue to Tomlinson Avenue. The contractor continued to install concrete curb, gutter and driveway aprons; he also began to work on the sidewalk and handicap ramps. The contractor continued to remove selected trees that were specified in the plan. The areas behind the new curb was restored with topsoil. The contractor will continue to work in two block increments. These blocks will be closed to traffic during the daytime. A short detour around the block will be posted. Access to homeowners will be maintained.

Items completed this week:

#2: Police Traffic Directors	32 HOURS
#23: Concrete Driveway, 6" Thick	14 SY
#27: Monolithic Concrete Curb and Gutter	592 LF
#33: Tree Removal, 12" to 24" Diameter	4 UN
#M12: Monolithic Concrete Curb and Gutter	372 LF

• PROGRESS NEXT TWO (2) WEEKS

- Charles Marandino Concrete will continue working on Avondale Avenue working west to east. He will continue to install curb, gutter, driveways and handicap ramps in two block increments. These two blocks will be closed during the work day.
- The contractor hopes to start a second crew in the next two weeks.
- He will begin saw cutting for the drainage and concrete base course.
- He plans on installing the drainage at the intersection of Austermuhl Avenue.
- All areas behind the curb will be backfilled and topsoiled.
- Tree removal will continue.
- The contractor will continue to work 7:00 AM to 4:30 PM.
- The contractor may also work on Saturdays.

• NEXT MEETING

- Next Progress Meeting is scheduled for Tuesday, June 11, 2019 at 10:00 AM.

Notice to Proceed Date: May 13, 2019

Contract Completion Date: August 11, 2019

Anticipated Completion Date: August 11, 2019

Prepared by: Vincent E. Baglivo
Maser Consulting