

Department of Public Works

Susan Shin Angulo  
Freeholder Liaison

John Wolick  
Director



Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988  
[highway@camdencounty.com](mailto:highway@camdencounty.com)



## Clementon-Berlin Road (CR 534) Bridge over North Branch of Timber Creek Structure No. 048E006

Borough of Clementon  
County of Camden, NJ  
Weekly Progress Report #38  
July 08 to July 12, 2019



Sidewalk installed from Garfield Avenue to in front of Church



Inlets set



Handicap ramp installed at Garfield avenue



Walkway installed back to park



Sidewalk and driveway aprons installed for Church and Senior center



Poured concrete "cap" between culvert walls and permanent sheeting

Partial NTP : August 15, 2018  
NTP : September 20, 2018

Contractor Duration: 512 days  
Completion date February 14, 2020

57.6 % of time used to date

79.1 % paid to date

The Notice to Proceed was given on September 20, 2018. Contractor has the duration of 512 day making the completion date on February 14, 2020.

Sub – Contractor, Atlas Concrete formed and poured vertical curb, sidewalk , handicap ramp and driveway aprons on the North side.

MidLantic poured concrete "cap" between the culvert walls and permanent sheeting.

Prepared by: Tony Guerrieri, Jim Carrigan, AECOM