

Department of Public Works

Susan Shin Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com



Clementon-Berlin Road (CR 534) Bridge over North Branch of Timber Creek Structure No. 048E006

Borough of Clementon
County of Camden, NJ
Weekly Progress Report #42
July 05 to August 09, 2019



Saw cutting existing roadway for dowels and vertical curb



Asphalt and concrete removed



Drilled holes for dowels



Concerns about existing transverse patch repairs



Concerns about existing cracking

Partial NTP : August 15, 2018
NTP : September 20, 2018

Contractor Duration: 512 days
Completion date February 14, 2020

63.1 % of time used to date

82.3 % paid to date

The Notice to Proceed was given on September 20, 2018. Contractor has the duration of 512 day making the completion date on February 14, 2020.

Contractor saw cut the existing roadway and removed the asphalt and concrete. The existing concrete was then drilled to allow an 18" steel dowel to be inserted. Concerns about the existing unforeseen "stone patch" and cracking are being discussed.

Once the all the dowels are in place the contractor will pour concrete (2' wide) back in excavated area.

Prepared by: Tony Guerrieri, Jim Carrigan, AECOM