

Department of Public Works

Susan Shin Angulo  
Freeholder Liaison

John Wolick  
Director



Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988  
[highway@camdencounty.com](mailto:highway@camdencounty.com)



## Clementon-Berlin Road (CR 534) Bridge over North Branch of Timber Creek Structure No. 048E006

Borough of Clementon  
County of Camden, NJ  
Weekly Progress Report #43  
August 12 to August 16, 2019



1 ½" x 18" steel bars epoxied in place



Utility poles back in place

Partial NTP : August 15, 2018  
NTP : September 20, 2018

Contractor Duration: 512 days  
Completion date February 14, 2020

64.4 % of time used to date

82.3 % paid to date

The Notice to Proceed was given on September 20, 2018. Contractor has the duration of 512 day making the completion date on February 14, 2020.

Contractor saw cut the existing roadway and removed the asphalt and concrete. The existing concrete was then drilled to allow an 1 ½ "x 18" steel dowel to be inserted.

Dowels inserted and epoxied in place.

Patch areas will be cut out and repaired.

Once the all the dowels are in place the contractor will pour concrete (2' wide) back in excavated area.

Verizon on site to relocate utility poles back to roadside.

Prepared by: Tony Guerrieri, Jim Carrigan, AECOM