

Department of Public Works

Susan Shin Angulo  
Freeholder Liaison

John Wolick  
Director



Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988  
[highway@camdencounty.com](mailto:highway@camdencounty.com)



## Clementon-Berlin Road (CR 534) Bridge over North Branch of Timber Creek Structure No. 048E006

Borough of Clementon  
County of Camden, NJ  
Weekly Progress Report #44  
August 19 to August 23, 2019



Driveways for both the plaza and bank marked out and excavated



Utility lines being reinstalled



Power lines and cable line reinstalled

Partial NTP : August 15, 2018  
NTP : September 20, 2018

Contractor Duration: 512 days  
Completion date February 14, 2020

65.8 % of time used to date

82.7 % paid to date

The Notice to Proceed was given on September 20, 2018. Contractor has the duration of 512 day making the completion date on February 14, 2020.

Contractor had their surveyor layout the curb, sidewalk and driveways for excavation and installation. Raised sanitary manholes and inlets to finish grade.

Verizon on site to relocate utility lines back to roadside.  
Atlantic Electric sub-contractor on site to relocate power lines.  
Old utility poles removed by Verizon.

Prepared by: Tony Guerrieri, Jim Carrigan, AECOM