



**Improvements to Avondale Avenue (CR646) from Hopkins Road to Woodland Ave.  
and Improvements to Breslin Avenue from Graisbury Avenue to Avondale Avenue**

*Township of Haddon  
Camden County  
Bid No. B2-19*

**MC Project No. 19000074G**

***Progress Report # 19***

*Monday, September 23, 2019 to Friday, September 27, 2019*



*Figure 1: Transverse joints in concrete base laid-out on surface course.*



*Figure 2: Joints along Avondale Avenue saw cut in bituminous surface course.*



*Figure 3: After saw cutting, joints are sealed with bituminous joint sealer.*



**Work Completed this week:**

The contractor completed the sawing and sealing of the joints in the asphalt surface course.

**Items completed this week:**

#2:	Police Traffic Directors	24 HOURS
#13:	Sawing and Sealing Joints in HMA Overlay	3218 LF

• **PROGRESS NEXT TWO (2) WEEKS**

- The contractor plans to install new traffic stripes and markings.
- The contractor will continue to work 7:00 AM to 4:30 PM.
- The contractor may also work on selected Saturdays.

• **NEXT MEETING**

- Next Progress Meeting is scheduled for Tuesday, October 1, 2019 at 10:00 AM.

**Notice to Proceed Date:**

**May 13, 2019**

**Contract Completion Date:**

**August 11, 2019**

**Anticipated Completion Date:**

**October 15, 2019**

Prepared by: Vincent E. Baglivo  
Maser Consulting

Anthony O'Toole, Project Engineer  
Kevin Becica, PE, County Engineer  
John Wolick, Director CCDPW