

Department of Public Works

Susan Shin Angulo  
Freeholder Liaison

John Wolick  
Director



Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988  
[highway@camdencounty.com](mailto:highway@camdencounty.com)



## Clementon-Berlin Road (CR 534) Bridge over North Branch of Timber Creek Structure No. 048E006

Borough of Clementon  
County of Camden, NJ  
Weekly Progress Report #49  
September 23 to September 27, 2019



Removing temporary driveway and grading for curb and sidewalk



Vertical curb forms re-establishing the parking lot



Sidewalk poured and tied into existing sidewalk



Vertical curb formed at the bank parking lot and temporary walkway removed



Vertical curb poured at bank parking lot

Partial NTP : August 15, 2018  
NTP : September 20, 2018

Contractor Duration: 512 days  
Completion date February 14, 2020

72.6 % of time used to date

83.6 % paid to date

The Notice to Proceed was giving given on September 20, 2018. Contractor has the duration of 512 day making the completion date on February 14, 2020.

The contractor removed the temporary driveway and formed and pour the concrete sidewalks and curb to restore the area to its original shape.

Vertical curb was also installed at the bank parking lot and the temporary walkway removed.

Prepared by: Tony Guerrieri, Jim Carrigan, AECOM