Department of Public Works

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.

Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



## Berlin-Cross Keys Road Improvement Project Contract 1 Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey Camden County Bid No. B9-19

Maser Consulting Project No 19002364G

Progress Report # 3 Friday, November 22, 2019



Figure 1: Crew loading out the remaining pine tree trunks and stumps.

Department of Public Works

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.

Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com





Figure 2: Crew removing the galvanized fence post from the chain-link fence.



Figure 3: Crew stockpiling galvanized fence post for concrete removal.

Department of Public Works

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.



The items that were completed are not induvial pay items but are included in various other pay items in the contract.

## • ITEMS COMPLETED THIS PAST WEEK

- o Removal of the remaining galvanized fence post from the chain-link fence.
- Loading out the remining tree limbs, trunks and stumps
- Contractor started some minor stripping of top soil.
- o Maintenance of the silt fence due to high winds.
- o Survey crew on site laying out retaining wall.
- o Removal of all remaining tree stumps.

## • PROPOSED PROGRESS OVER THE NEXT WEEK

- o Continuing stripping and stockpiling of existing top soil.
- Starting the unclassified excavation of the west and east slope of the existing basin.
- The contractor will continue to work 7:00 AM to 3:30 PM.
- The contractor doesn't plan to work weekends as of now.

## • NEXT MEETING

• Next Progress Meeting is scheduled for Tuesday, November 26, 2019 at 10:00 AM. (tentative)

Notice to Proceed Date:	October 14, 2019
<b>Contract Completion Date:</b>	March 12, 2020
Anticipated Completion Date:	March 12, 2020

Prepared By: Dennis S. Brown, C.E.T. Maser Consulting, P.A.

Kevin Becica, PE, Camden County Engineer John Wolick, Director of Camden County Department of Public Works Dominic Vesper, Jr. Deputy County Administrator Paul K. Nolan, P.E., Project Manager