John Wolick



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



Berlin-Cross Keys Road Improvement Project Contract 1

Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey
Camden County
Bid No. B9-19

Maser Consulting Project No 19002364G

Progress Report # 1 Friday, November 8, 2019



Figure 1: Crew instllaing stone construction entrance

Susan Shin-Angulo Freeholder Liaison

John Wolick Director Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com





Figure 2: Hay Bale Sediment Control Device



Figure 3: Crew installing silt fence.

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Charles J. DePalma Complex 23ll Egg Harbor Road Lindenwold, NJ 0802l Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com



Gerald A. Barrett, LLC mobilized on Friday, November 8, 2019 at 7:00am. The items that were completed are not induvial pay items but are included in various other pay items in the contract.

• ITEMS COMPLETED THIS PAST WEEK

- o Installation of six hundred linear feet of silt fence.
- o Installation of fifty-five square yards the construction entrance.
- o Removal of several galvanized fence post from the chain-link fence.
- o Removal of seven hundred linear feet of chain-link fence material.
- o Installation of ten hay bales around the three storm water flared-end outfall structures.
- o Removal of seven hundred linear feet of galvanized upper rail of the chain-link fence.

PROPOSED PROGRESS OVER THE NEXT WEEK

- Clearing of all trees and shrubs.
- o Complete all soil erosion measures.
- o Stripping and stockpiling of existing top soil.
- o Starting the excavation of the west and east slope of the existing basin.
- o Complete the removal of all galvanized fence post from the existing chain-link fence.
- The contractor will continue to work 7:00 AM to 3:30 PM.
- o The contractor doesn't plan to work weekends as of now.

• NEXT MEETING

o Next Progress Meeting is scheduled for Tuesday, November 19, 2019 at 10:00 AM (Tentative).

Notice to Proceed Date:
Contract Completion Date:
Anticipated Completion Date:

March 12, 2020
March 12, 2020

Prepared By: Dennis S. Brown, C.E.T. Maser Consulting, P.A.