



**Berlin-Cross Keys Road Improvement Project Contract 1**  
*Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey*  
*Camden County*  
*Bid No. B9-19*

Maser Consulting Project No 19002364G

***Progress Report #9***  
*Friday, January 3, 2020*



*Figure 1: Contractor installing the REDI-ROCK base block on the west retaining wall.*



*Figure 2: Crew backfilling REDI-ROCK retaining wall block with No.57 stone..*



*Figure 3: Contractor formed and poured the concrete collar around the existing R.C.P.*



- **CONTRACT ITEMS COMPLETED THIS WEEK**
  - Item No.16 Retaining Wall 440 S.F.
  
- **ITEMS COMPLETED THIS PAST WEEK**
  - Crew installed and compacted the No.57 stone in the west retaining wall footing.
  - Crew received several loads of REDI-ROCK retaining wall block each day.
  - Crew completed the adjustments of the REDI-ROCK cap blocks on the east wall.
  - Crew continued to receive loads of No.57 stone for backfilling of the retaining wall.
  - Crew installed 76.50 sections of REDI-ROCK retaining wall block on the east wall. .
  
- **PROPOSED PROGRESS OVER THE NEXT WEEK**
  - Delivery of additional No.57 stone for backfill of the footing and retaining wall.
  - Delivery of additional REDI-ROCK retaining wall blocks for the west wall.
  - Contractor will complete the backfilling and compaction of the east retaining wall cap.
  - The contractor will continue to work 7:00 AM to 3:30 PM. Monday thru Friday.
  - The sub-contractor has requested to work on various Saturdays to complete the west wall.
  
- **NEXT MEETING**
  - Progress Meeting No.2 is scheduled for Wednesday 15, 2019 at 2:00pm.  
Location: Camden County Department of Public Works building.

<b><u>Notice to Proceed Date:</u></b>	<b>October 14, 2019</b>
<b><u>Contract Completion Date:</u></b>	<b>March 12, 2020</b>
<b><u>Anticipated Completion Date:</u></b>	<b>March 12, 2020</b>

Prepared By: Dennis S. Brown, C.E.T.  
Resident Engineer  
Maser Consulting, P.A.

Dominic Vesper, Jr. Deputy County Administrator  
John Wolick, Director of Camden County Department of Public Works  
Kevin Becica, PE, Camden County Engineer  
William England, P.E. Camden County Assistant Engineer  
Paul K. Nolan, P.E., Project Manager