



**Mill and Overlay of Westfield Avenue (CR 610) from Tinsman Avenue (MP 1.57) TO NJ Route 130 (MP 2.92)
Pennsauken Township, Camden County, New Jersey**

Notice to Proceed issued: August 30, 2019
Project Completion: August 12, 2020
Project Substantial Completion: July 13, 2020.
Project start: September 4, 2019.

Weekly Progress Report
04-06-2020 – 04-10-2020

Following Construction Activities took place during above period:

Concrete Curb and Sidewalk:

- a. Concrete crew was not present at site therefore scheduled activities of concrete curb, sidewalk and HC Ramps were not performed.

Two Week Look Ahead:

- a. Construction of concrete curb and sidewalk started from March 24, 2020 and will be under progress for next two weeks.

Utility:

PSE&G Gas:

- a. Gas leak detection was started along Westfield Avenue at Scovel Avenue Thursday, April 1, 2020. Leak fixing was started on Friday, April 3, 2020 and was completed on Monday, April 6, 2020.
- b. Gas leak detection was completed along Westfield Avenue at Hillcrest Avenue on Friday, April 3, 2020. Leak fixing was completed on Monday, April 6, 2020
- c. Gas leak was fixed along Westfield Avenue at Derousse Avenue on Tuesday, March 31, 2020. On Thursday, April 9, 2020 excavated the same area and backfilled as directed by Camden County.
- d. Meeting was held with representatives of PSE&G Gas and their subcontractor Henkels & McCoy on Thursday, April 9, 2020 for fixing all temporarily concrete paving patches to permanent fix with concrete. Permanent fixing of concrete pavement will start from Monday, April 14, 2020.

MPWC- Water:

- a. Water valve was installed at Marlon Avenue, RT, and Hollinshead Avenue, LT. Existing water valve manholes were backfilled with DGA. Temporary Asphalt was placed at each location.

Biweekly Progress Meeting:

- a. Biweekly progress Meeting No. 8 was held in the field on Friday, April 10, 2020.

Prepared By:
Gunvant Mistry
Resident Engineer



Figure 1: Asphalt placement for PSE&G Gas fixed locations along Westfield Avenue at Scovel Avenue.



Figure 2: PSE&G Gas – leak fixed along Westfield Avenue at Hillcrest Avenue.



Figure 3: PSE&G Gas- Asphalt placement for excavated area along Westfield Avenue at Hillcrest Avenue



Figure 4: PSE&G Gas – Along Westfield Avenue at Derausse Avenue – Garde Check.



Figure 5: PSE&G Gas – Along Westfield Avenue at Derausse Avenue – DGA Placement in lifts



Figure6: PSE&G Gas – Along Westfield Avenue at Derausse Avenue – Asphalt Placement in lift.



Figure7: MPWC – Water valve installed along Marlon Avenue, RT



Figure8: MPWC – Water valve installed along Hollinshead Avenue, LT