



**Berlin-Cross Keys Road and Kearsley Road
Signalization Improvements Contract 1A**
*Gloucester Township, Camden County, New Jersey
Camden County*

Maser Consulting Project No 19002364G2

Progress Report # 3
April 10, 2020



Figure 1: Crew installing Hot Mix Asphalt Top-coat



Figure 2-3: Sub-Contractor installing Junction Box



Figure 4-5: Sub-Contractor installing Junction Box and Conduit



Figure 6-7: Sub-Contractor installing 3" RMC



Figure 8: Sub-Contractor sending 3" RMC under roadway.



Think Paving, LLC mobilized on Tuesday, March 24, and will continue to work for approximately 4 weeks.

- **ITEMS COMPLETED THIS PAST WEEK**

- Installed 47.01 TN of Hot Mix Asphalt Top-coat
- Installed 5 Junction Boxes
- Installed 489' LF of 3" RMC and 55' LF of 2" RMC
- Installed 1 SFK and 1 STF

Prepared By: Franco DeGeorge
Maser Consulting