

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com

**Mill and Overlay of Westfield Avenue (CR 610) from Tinsman Avenue (MP 1.57) TO NJ Route 130 (MP 2.92)
Pennsauken Township, Camden County, New Jersey**

Notice to Proceed issued: August 30, 2019
Project Completion: August 12, 2020
Project Substantial Completion: July 13, 2020.
Project start: September 4, 2019.

Weekly Progress Report
05-26-2020 – 05-29-2020

Following Construction Activities took place during above period:

Concrete Curb and Sidewalk and Gutters.

- a. Concrete crew was not present at site therefore schedule activities for construction of concrete curb, sidewalks, HC Ramps, and concrete driveway were not performed.
- b. DGA was placed along all exposed edges of previously constructed concrete gutters along Westfield Avenue, RT, and compacted with walk behind plate compactor at Following locations.
 1. Sherman Avenue
 2. Bethel Avenue
 3. Clement Avenue

Two Week Look Ahead:

- a. Construction of concrete curb and sidewalk started from March 24, 2020 and will be under progress for next two weeks. – South State Inc.
- b. Milling and Paving will start from June 2, 2020.

UTILITY:

PSE&G GAS:

- a. Gas leak testing holes were filled with grout along Westfield Avenue at Hillcrest Avenue.

Pennsauken Township Sewage Authority:

- a. Meeting was held with representative of Pennsauken Township Sewage Authority, and Pennsauken Township Engineer for Resetting and Replacing of sewage manholes.

Prepared by:
Gunvant Mistry
Resident Engineer



Figure 1: Gas Leak testing holes were filled with grout along Westfield Avenue at Hillcrest Avenue.



Figure 2: Exposed edges of concrete gutters were filled with DGA Along Westfield Avenue, RT, at Sherman Avenue, Bethel Avenue, and Clement Avenue, Typical