

Department of Public Works

Susan Shin-Angulo  
Freeholder Liaison

John Wolick  
Director



Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988  
[highway@camdencounty.com](mailto:highway@camdencounty.com)

**Mill and Overlay of Westfield Avenue (CR 610) from Tinsman Avenue (MP 1.57) TO NJ Route 130 (MP 2.92)  
Pennsauken Township, Camden County, New Jersey**

**Notice to Proceed issued: August 30, 2019**  
**Project Completion: August 12, 2020**  
**Project Substantial Completion: July 13, 2020.**  
**Project start: September 4, 2019.**

**Weekly Progress Report**  
**06-01-2020 – 06-05-2020**

**Following Construction Activities took place during above period:**  
**Concrete Curb and Sidewalk and Gutters.**

- a. Concrete crew was not present at site therefore schedule activities for construction of concrete curb, sidewalks, HC Ramps, and concrete driveway were not performed.

**Two Week Look Ahead:**

- a. Construction of concrete curb and sidewalk started from March 24, 2020 and will be under progress for next two weeks. – South State Inc.
- b. Milling and Paving will start from June 9, 2020.

**Biweekly Progress Meeting:**

- a. Biweekly Progress Meeting No. 12 and Pre - Paving meeting was held in the field.

**Utility:**

**PSE&G Gas:**

- a. Gas leak testing holes were filled with Grout along Westfield Avenue at Merchantville Avenue.

Prepared by:  
Gurvant Mistry  
Resident Engineer



Figure 1: Gas Leak testing holes were filled with grout along Westfield Avenue at Merchantville Avenue.



Figure 2: Gas Leak testing holes were filled with grout along Westfield Avenue at Merchantville Avenue.