Camden County Department Department of Public Works **Construction Management and Inspection Services** 





# IMPROVEMENTS TO WATSONTOWN-NEW FREEDOM ROAD (CR 691) ERI Job # 30750 60 Boroughs of Berlin, Clementon, Lindenwold & Pine Hill County of Camden, New Jersey

WEEKLY PROGRESS REPORT #12 April 27, 2020 to May 2, 2020



Figure: 1 – Installation of concrete curb, sidewalk and driveway apron along the northbound lane of Watsontown-New Freedom Road (CR 691) in the Borough of Clementon

Improvements to Watsontown-New Freedom Road (CR 691) Boroughs of Berlin, Clementon, Lindenwold & Pine Hill, Camden County, New Jersey 4/27/20 to 5/2/20 - Weekly Progress Report #12



*Figure: 2 – Reconstruction of existing inlet in the northbound lane of Watsontown-New Freedom Road (CR 691) between the White Horse Pike and Berlin-Clementon Road in the Borough of Clementon* 



Figure: 3 – Installation of flowable fill into the existing 36" CMP storm sewer to be abandoned in place along the southbound lane of Watsontown-New Freedom Road (CR 691) between Berlin-Clementon Road and Carriage Stop Drive in the Borough of Pine Hill

Improvements to Watsontown-New Freedom Road (CR 691) Boroughs of Berlin, Clementon, Lindenwold & Pine Hill, Camden County, New Jersey 4/27/20 to 5/2/20 - Weekly Progress Report #12

### Work Completed the Week of April 27, 2020:

South State's pipe crew reconstructed 2 E inlets in Clementon and filled approximately 310 linear feet of the existing 36" CMP storm sewer with 85 cubic yards of flowable fill along the southbound lane between Berlin-Clementon Road and Carriage Stop Drive in Pine Hill. South State's concrete crew continued concrete improvements in the Clementon section of the project and also began improvements in the Berlin section. The concrete crew installed 145.6 square yards of concrete driveway, 262 linear feet of concrete curb and 5 square yards of detectable warning surface.

#2: Police Uniform Law Enforcement Officer – 83 MH
#27: Reconstruct Inlet, Type E, Using New Casting – 2 Units
#34: Concrete Driveway, Reinforced, 6" Thick – 145.6 SY
#36: Detectable Warning Surface – 5 SY
#37: 9" x 18" Concrete Vertical Curb – 262 LF
#S1: Flowable Fill – 85 CY

## Anticipated Work for the Week of May 4, 2020:

South State's concrete crew will continue concrete improvements along both sides of Watsontown-New Freedom Road between the White Horse Pike and Berlin-Clementon Road in the Borough of Clementon. South State's pipe crew will complete the abandonment of the existing 36" CMP storm sewer using flowable fill between Berlin-Clementon Road and Carriage Stop Drive in the Borough of Pine Hill.

#### Notice to Proceed Date: January 13, 2020

## Anticipated Completion Date: July 28, 2020

Prepared By:

C. J- nou

C. Jeremy Noll, PE, CME, CPWM Resident Engineer Environmental Resolutions, Inc.