



IMPROVEMENTS TO WATSONTOWN-NEW FREEDOM ROAD (CR 691)
ERI Job # 30750 60
Boroughs of Berlin, Clementon, Lindenwold & Pine Hill
County of Camden, New Jersey

WEEKLY PROGRESS REPORT #20
June 22, 2020 to June 26, 2020



Figure: 1 – Base course trench restoration in front of the newly installed concrete curb along the northbound lane between Sequoia Drive and Wyndam Road in the Borough of Berlin



Figure: 2 – Final grading of the newly reclaimed roadway subbase between the White Horse Pike and Berlin-Clementon Road in the Borough of Clementon



Figure: 3 – Final grading of the newly reclaimed roadway subbase using the milling machine between the White Horse Pike and Berlin-Clementon Road in the Borough of Clementon

Work Completed the Week of June 22, 2020:

South State's full depth reclamation subcontractor, Asphalt Paving Systems, began and completed the final grading of the newly reclaimed roadway subbase between the White Horse Pike and Berlin-Clementon Road in the Clementon section of the project. APS excavated 1,567 cubic yards of the existing roadway using the milling machine. South State's punch list crew was also onsite completing HMA restoration in front of the newly installed concrete improvements. The punch list crew also completed the base paving for the slight widening areas within the Berlin Borough section of the project. The punch list crew installed a total of 58.09 tons of HMA 19M64 base course.

#2: Police Uniform Law Enforcement Officer – 88 MH

#7: Excavation, Unclassified – 1,567 CY

#14: HMA 19M64 Base Course – 58.09 Tons

Anticipated Work for the Week of June 29, 2020:

South State's paving crew will complete the installation of base course paving between the White Horse Pike and Berlin-Clementon Road in the Clementon section of the project. They will also mill the small section between the White Horse Pike and the FDR limit. The paving crew will then install the top course paving for the between the White Horse Pike and Berlin-Clementon Road in the Clementon section of the project. South State's punch list crew will continue working on the preliminary punch list items in the Pine Hill and Berlin section of the project. South State's electrical subcontractor, Diehl Electric, will be onsite to install the image detection cameras on the traffic signal located at the intersections with Berlin-Clementon Road.

Notice to Proceed Date: January 13, 2020

Anticipated Base Course Paving Start Date: June 29, 2020

Anticipated Top Course Paving Start Date: June 30, 2020 (Clementon) & July 6, 2020 (Berlin & Pine Hill)

Anticipated Completion Date: July 28, 2020

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.