



IMPROVEMENTS TO WATSONTOWN-NEW FREEDOM ROAD (CR 691)

ERI Job # 30750 60

Boroughs of Berlin, Clementon, Lindenwold & Pine Hill

County of Camden, New Jersey

WEEKLY PROGRESS REPORT #21

June 29, 2020 to July 3, 2020



Figure: 1 – Installation of HMA 19M64 base course in the northbound lane between Smith Terrace and the White Horse Pike in the Borough of Clementon



Figure: 2 – Installation of HMA 9.5M64 surface course in the southbound lane between the White Horse Pike and Berlin-Clementon Road in the Borough of Clementon



Figure: 3 – Road restoration at the newly installed storm sewer improvements along the southbound lane between Berlin-Clementon Road and Berlin-Cross Keys Road in the Borough of Pine Hill

Work Completed the Week of June 29, 2020:

South State's paving crew completed the limited milling, base course paving and top course between the White Horse Pike and Berlin-Clementon Road in the Clementon section of the project. South State milled 277.3 square yards of the existing roadway approaching the intersection with the White Horse Pike. South State then installed 2,096.49 tons of HMA 19M64 base course before installing 1,168.52 tons of 9.5M64 surface course. South State's punch list crew was also onsite completing HMA restoration in front of the newly installed storm sewer improvements in the Pine Hill and Berlin section of the project. South State's electrical subcontractor, Diehl Electric, installed four (4) image detection cameras on the traffic signal located at the intersections with Berlin-Clementon Road.

#2: Police Uniform Law Enforcement Officer – 56 MH

#12: HMA Milling, 3" or Less – 277.3 SY

#14: HMA 19M64 Base Course – 2,096.49 Tons

#15: HMA 9.5M64 Surface Course – 1,168.52 Tons

#S2: Image Detection Cameras, Complete - 4 Units

Anticipated Work for the Week of July 6, 2020:

South State's milling and paving crew will complete the 2" mill and HMA 9.5M64 overlay between Berlin-Clementon Road and Berlin-Cross Keys Road in the Berlin and Pine Hill section of the project. South State's punch list crew will continue working on the preliminary punch list items in the Clementon section of the project.

Notice to Proceed Date: January 13, 2020

Anticipated Top Course Paving Start Date: July 8, 2020 (Berlin & Pine Hill)

Anticipated Completion Date: July 28, 2020

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.