

**C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2**  
*Townships of Gloucester and Winslow, Camden County, New Jersey*  
**Camden County**  
**Bid No. B15-20**

Maser Consulting Project No 19002364G3

**Progress Report # 5**

*Friday, April 2, 2021*

*Figure 1: Clearing on North side of roadway      Figure 2: Clearing near Erial New Brooklyn Rd*



- **ITEMS COMPLETED THIS PAST WEEK**
  - SB lane detour put in place for clearing work between Kearsley Rd and Erial New Brooklyn Rd
  - Clearing Site completed between Kearsley Rd and Erial New Brooklyn Road on North side of roadway
  - Clearing Site 90% complete on jobsite (Estimated completion date 4/8/21)
  - Biweekly meeting held 3/31/21
  - Stripping of topsoil at Camden County Technical School
  - Drainage structures delivered to jobsite

- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
  - Complete clearing of all trees and shrubs between Kearsley Rd and Erial New Brooklyn Rd
  - Complete all soil erosion measures.
  - Begin drainage installation near Erial New Brooklyn Rd (4/14/21)
  - Begin drainage installation 20 -18” pipe crossing near Old Bridge Ave (Estimated from 4/19/21 to 4/23/21)
  - Continue stripping topsoil throughout site
  
- **NEXT MEETING**
  - Biweekly meeting 4/14/21

**Notice to Proceed Date:** February 15, 2021

**Contract Completion Date:** January 16, 2022

**Anticipated Completion Date:** February 15, 2022

Prepared By: Brian Hirsh

Maser Consulting