

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Maser Consulting Project No 19002364G3

Progress Report # 8

Friday, April 23, 2021

Figure 1: Inlet installation



Figure 2: Headwall installation at CCTS



• **ITEMS COMPLETED THIS PAST WEEK**

- Contractor installed both headwalls in front of the Camden County Technical School
- Installation of Double B inlets/B inlets
- Contractor installed 24" RCP and 19"X30" RCEP for storm drainage system
- Contractor lowered fire hydrant line at 51+10, RT so there is no conflict with proposed storm drainage system being installed

- Contractor lowered 12” DIP water main at 51+00, RT so there is no conflict with proposed storm drainage system being installed
- Removal of stripped topsoil around jobsite
- Drainage structures delivered to jobsite (Inlets, RCP)
- Meeting held on 4/23/21 to go over Traffic Control Plan

- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
 - Continue drainage installation near Camden County Technical School
 - Haul stripped topsoil from jobsite
 - Continue delivery of storm drainage pipe/structures
 - Winslow Township on site to complete (4) test pits between 50+50 and end of jobsite on Sanitary Sewer main.
 - Begin curb installation near Camden County Technical School
 - Delivery of Ductile Iron Pipe for pipe crossing near Old Bridge Rd

- **NEXT MEETING**
 - Biweekly meeting 4/28/21

Notice to Proceed Date: February 15, 2021

Contract Completion Date: January 16, 2022

Anticipated Completion Date: February 15, 2022

Prepared By: Brian Hirsh

Maser Consulting