

Department of  
Public Works

Almar Dyer  
Commissioner, Liaison

John Wolick Director



Making It Better, Together.

Department of Public Works  
Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone: (856) 566.2980  
Fax: (856) 566.2987  
highway@camdencounty.com  
CamdenCounty.com

**C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2**  
*Townships of Gloucester and Winslow, Camden County, New Jersey*  
**Camden County**  
**Bid No. B15-20**

Colliers Engineering and Design Project No 19002364G3

**Progress Report # 13**

*Friday, May 28, 2021*

Figure 1: Dropbox installation for 20-18" Pipe Crossing    Figure 2: HMA Paving over 20-18" DIP Crossing



- **ITEMS COMPLETED THIS PAST WEEK**
  - Contractor installed dropbox near Old Bridge Ave for 20-18" Ductile Iron Pipe crossing
  - Installation of riprap near Old Bridge Ave
  - Contractor completed 20-18" DIP Crossing at 10+20, LT-RT and paved 6" HMA Base on top of pipe trench in roadway.

- Roadway boxout and DGA installation where curb is complete from 40+00 to 27+00, LT
  - Installation of various headwalls, inlets, storm drainage pipe
  - Contractor filled abandoned manholes with flowable fill and removed riser/castings
  - Contractor began base paving (4" of HMA25M64) for various asphalt driveways on site.
- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
    - Install various structures/pipe for storm drainage on site
    - Continue roadway box out behind curb crew from sta. 28+00, LT to 8+00, LT for roadway widening
    - Continue base paving in areas where roadway box out was completed
    - Curb installation from Kearsley Rd towards Old Bridge Ave (Left side of street)
- **NEXT MEETING**
    - Biweekly meeting 6/9/21
- **Project is 18% completed based on cost**

**Notice to Proceed Date:** February 15, 2021

**Contract Completion Date:** January 16, 2022

**Anticipated Completion Date:** February 15, 2022 (NTP date changed on 2/12/21 to start on 2/15/21)

Prepared By: Brian Hirsh

Maser Consulting