

Department of
Public Works

Almar Dyer
Commissioner, Liaison

John Wolick Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone: (856) 566.2980
Fax: (856) 566.2987
highway@camdencounty.com
CamdenCounty.com

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Colliers Engineering and Design Project No 19002364G3

Progress Report # 14

Friday, June 4, 2021

Figure 1: Roadway Boxout on left side of the road



Figure 2: 9"X18" Concrete Vertical Curb Placement



• **ITEMS COMPLETED THIS PAST WEEK**

- Contractor installed various inlets, manholes, headwalls
- Installation of riprap for dropbox/headwall at 10+20, LT
- Roadway boxout between Life Storage and Kearsley Rd (left side of the road)
- Contractor placed new curb on both sides of Kearsley Rd that tie into Berlin Cross Keys Rd (300' per side of the street)

- Contractor continued placement of storm drainage pipe between structures near Old Bridge Rd
- 2,600 LF of curb placed on the left side of the road between Lane of Acres and station 40+00, 30'LT

- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
 - Install various structures/pipe for storm drainage on site
 - Continue roadway box out behind curb crew from sta. 28+00, LT to 8+00, LT for roadway widening
 - Continue base paving in areas where roadway box out was completed
 - Curb installation from Lane of Acres towards Erial New Brooklyn Rd
 - Installation of duel vortex separator at sta. 13+10, 34'LT

- **NEXT MEETING**
 - Biweekly meeting 6/9/21

- **Project is 20% completed based on cost**

Notice to Proceed Date: February 15, 2021

Contract Completion Date: January 16, 2022

Anticipated Completion Date: February 15, 2022 (NTP date changed on 2/12/21 to start on 2/15/21)

Prepared By: Brian Hirsh

Colliers Engineering and Design