

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Colliers Engineering and Design Project No 19002364G3

Progress Report # 21

Friday, July 23, 2021

Figure 1: HMA Base Placement for Driveway Apron Figure 2: 22"X34" ERCP Placement with 57 Stone Bed



- **ITEMS COMPLETED THIS PAST WEEK**
 - P&A crew completed topsoil installation between the start of the jobsite (Sta 6+50, LT-RT) and Life Storage
 - Contractor dug a test pit across intersection of Kearsley Rd to obtain various elevations to complete drainage design for the intersection

- Completed surveying at Camden County Technical School to regrade the pond (Will start Monday, 7-26-21)
- HMA base was placed 4” thick for driveway aprons at Sta. 45+00, RT; Sta 37+00, LT; Sta 34+50, LT; Sta 27+10, LT

- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
 - Complete all drainage installation on site (Kearsley Rd intersection)
 - Electrical subcontractor on site to pull conduit in 2” RMC previously placed in front of the Camden County Technical School
 - Complete curb installation in front of Camden County Technical School
 - Atlantic City Electric on site to work on traffic signals at Camden County Technical School
 - Grade the pond in front of the Camden County Technical School
 - Continue roadway boxout to prepare for HMA base course placement

- **NEXT MEETING**
 - Biweekly meeting 8/4/21

- **Project is 34% completed based on cost**

Bid Opening Date: October 20, 2020

Notice to Proceed: February 15th, 2021

Start Date: February 15th, 2021

Initial Completion Date: February 15th, 2022

Stop Work: N/A

Amended NTP: N/A

Final Completion Date: N/A

Initial Award: \$5,935,329.81

Prepared By: Brian Hirsh

Colliers Engineering and Design