

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Colliers Engineering and Design Project No 19002364G3

Progress Report # 23

Friday, August 6, 2021

Figure 1: Meter Cabinet, Type T Installation



Figure 2: 9"X18" Concrete Vertical Curb Forms



- **ITEMS COMPLETED THIS PAST WEEK**
 - P&A crew completed excavation around the pond in front of the Camden County Technical School
 - Crew placed topsoil/seed around the CCTS pond
 - Subcontractor (Diehl Electricians) on site to install Meter Cabinet, Type T
 - Curb crew on site continue placing 9"X18" curb from station 40+00 to station 49+00, LT

- Continued topsoil placement on site from station 40+00 to #####, LT
- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
 - Relocate Camden County Technical School LED Sign
 - Continue roadway box out and DGA installation to prepare for HMA placement
 - Complete curb installation in front of Camden County Technical School
 - Lower Gas Main near Kearsley Rd to prepare for proposed drainage installation
- **NEXT MEETING**
 - Biweekly meeting 8/18/21
- **Project is 34% completed based on cost**

Bid Opening Date: October 20, 2020

Notice to Proceed: February 15th, 2021

Start Date: February 15th, 2021

Initial Completion Date: February 15th, 2022

Stop Work: N/A

Amended NTP: N/A

Final Completion Date: N/A

Initial Award: \$5,935,329.81

Prepared By: Brian Hirsh

Colliers Engineering and Design