

Department of
Public Works

Almar Dyer
Commissioner, Liaison

John Wolick Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone: (856) 566.2980
Fax: (856) 566.2987
highway@camdencounty.com
CamdenCounty.com

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Colliers Engineering and Design Project No 19002364G3

Progress Report # 25

Friday, August 20, 2021

Figure 1: HMA25M64 Base Installation



Figure 2: 8" Thick DGA Placement



• **ITEMS COMPLETED THIS PAST WEEK**

- P&A Construction continued roadway boxout on site (8" DGA Placement before 8" HMA box was placed)
- Contractor continued paving from Life Storage (Sta 39+80, LT) to the end of the jobsite (Sta 62+20, LT)
- Contractor placed topsoil/seed on site in front of the Camden County Technical School

- SJG meeting on site with contractor to review gas main conflict at Kearsley Rd/Berlin Cross Keys Rd
- Atlantic City Electric on site to remove guy wire in conflict with curb line
- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
 - Relocate Camden County Technical School LED Sign
 - Continue roadway box out and DGA installation to prepare for HMA placement
 - Lower Gas Main near Kearsley Rd to prepare for proposed drainage installation
 - Continue HMA base paving between Kearsley Rd and Erial New Brooklyn Rd
 - Begin paving HMA leveling course on site (Start 8-24-21)
 - Water service relocation near station 41+00, RT
- **NEXT MEETING**
 - Biweekly meeting 9/1/21
- **Project is 42% completed based on cost**

Bid Opening Date: October 20, 2020

Notice to Proceed: February 15th, 2021

Start Date: February 15th, 2021

Initial Completion Date: February 15th, 2022

Stop Work: N/A

Amended NTP: N/A

Final Completion Date: N/A

Initial Award: \$5,935,329.81

Prepared By: Brian Hirsh

Colliers Engineering and Design