

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Colliers Engineering and Design Project No 19002364G3

Progress Report # 28

Friday, September 10, 2021

Figure 1: HMA Intermediate Paving



Figure 2: Manhole and Reinforced Concrete Pipe Placement



• **ITEMS COMPLETED THIS PAST WEEK**

- P&A Construction continued paving the intermediate course for the roadway widening area from the start of the project near Erial new Brooklyn Rd to station 50+00, LT (Industrial Park)
- Contractor placed manhole and RCP at the NW corner of the intersection of Kearsley Rd and Berlin Cross Keys Rd
- Subcontractor on site installed all traffic signals

- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
 - Relocate Camden County Technical School LED Sign
 - Lower Gas Main near Kearsley Rd to prepare for proposed drainage installation (9-14-21)
 - Continue HMA intermediate paving in widening area of Kearsely Rd
 - Begin drainage work at intersection of Kearsley Rd for pipe crossing
 - Begin headwall installation around the Camden County Technical School
 - Atlantic City Electric on site to energize street lights at the Camden County Technical School

- **NEXT MEETING**
 - Biweekly meeting 9/15/21

- **Project is 53% completed based on cost**

Bid Opening Date: October 20, 2020

Notice to Proceed: February 15th, 2021

Start Date: February 15th, 2021

Substantial Completion Date: February 15th, 2022

Stop Work: N/A

Amended NTP: N/A

Final Completion Date: N/A

Initial Award: \$5,935,329.81

Prepared By: Brian Hirsh

Colliers Engineering and Design