

Bid No. B8-21: Roadway Improvements Along Evesham Road (CR 544)

From US Route 30 (MP 5.40) to Burnt Mill Road (MP 6.50)

Borough of Magnolia, Lawnside, and Somerdale

Townships of Cherry Hill and Voorhees

Progress Report #5

Week Ending December 10, 2021



Image 1 – Contractor Lexa Concrete uses hand tools to float finish newly poured concrete curb between Alpha Avenue and Preston Avenue along Evesham Road.



Image 2 – Excavation work taking place to begin construction of new 6” thick reinforced concrete driveway. Existing curb and driveway apron removed in front of 125 W Evesham Road.



Image 3 – New ADA compliant ramp and sidewalk poured on Friday, 12-10-2021. Pavement adjacent to new curb was repaired using hot mix asphalt and compacted to match existing roadway grade.



Work Completed this Week:

- Placement of new curb begins along Evesham Road from southwest corner of Alpha Avenue / Evesham Road toward Preston Avenue.
- Existing sidewalk removed and new ADA compliant ramp placed at southwest corner of Alpha Avenue / Evesham Road.
- Existing driveways removed in front of 125 and 129 W Evesham Road. Work begins on placement of new 6” thick reinforced concrete driveways at these addresses.
- Manhole located within sidewalk of southwest corner of Alpha Ave. / Evesham Road reset and lowered so that top of cover would be flush with top of new sidewalk.

Work Projected for Next Week:

- Continue concrete work on driveways, sidewalk, and curb towards Preston Ave.

Project Schedule:

- **Bid Opening Date:** Tuesday, June 29th, 2021
- **Notice to Proceed:** Wednesday, November 3rd, 2021
- **Start Date:** Wednesday, November 10th, 2021
- **Substantial Completion Date:** Saturday, April 2nd, 2022
- **Stop Work:** N/A
- **Amended NTP:** N/A
- **Final Completion Date:** Friday, April 22nd, 2022
- **Initial Award:** \$2,403,571.30

Prepared by:

Haris Ansari
Resident Engineer
Naik Consulting Group