

Bid No. B8-21: Roadway Improvements Along Evesham Road (CR 544)

From US Route 30 (MP 5.40) to Burnt Mill Road (MP 6.50)

Borough of Magnolia, Lawnside, and Somerdale

Townships of Cherry Hill and Voorhees

Progress Report #6

Week Ending December 17, 2021



Image 1 – Contractor Lexa Concrete placed topsoil to repair parkway lawn turf along Evesham Road. These areas were recently damaged when existing curb was excavated to begin formwork for new curb.



Image 2 – At 125 Evesham Road, Lexa Concrete pours and completes work on new 6” thick concrete driveway. After laborers spread and level the material to the proper grade before striking off and removing excess, the concrete is being float finished perpendicular to the curb.



Image 3 – Formwork is removed from recently set new 9” x 18” concrete vertical curb. Following this partial curing, the top of the curb will be finished before being covered with an insulated blanket to provide protection from the weather.



Work Completed this Week:

- Placement of new curb completed along south side of Evesham Road between Preston Avenue and Ebert Avenue.
- Turf repair of parkway lawns recently damaged during existing curb excavation. Pavement in front of new curb being repaired using hot mix asphalt.
- Existing driveways removed between 125 and 218 Evesham Road and replaced with new 6” thick reinforced concrete driveways. In total, 5 driveways were completed this week.
- One inlet near 127 Evesham Road was reset so that top of header would match top of new curb and the inlet grate would be at the proposed roadway elevation.

Work Projected for Next Week:

- Continue concrete work on driveways, sidewalk, and curb towards Coopertowne Blvd.

Project Schedule:

- **Bid Opening Date:** Tuesday, June 29th, 2021
- **Notice to Proceed:** Wednesday, November 3rd, 2021
- **Start Date:** Wednesday, November 10th, 2021
- **Substantial Completion Date:** Saturday, April 2nd, 2022
- **Stop Work:** N/A
- **Amended NTP:** N/A
- **Final Completion Date:** Friday, April 22nd, 2022
- **Initial Award:** \$2,403,571.30

Prepared by:

Haris Ansari
Resident Engineer
Naik Consulting Group