

Bid No. B8-21: Roadway Improvements Along Evesham Road (CR 544)

From US Route 30 (MP 5.40) to Burnt Mill Road (MP 6.50)

Borough of Magnolia, Lawnside, and Somerdale

Townships of Cherry Hill and Voorhees

Progress Report #24

Week Ending June 24, 2022

All work done this week At the
area between King Street and
Ashland Ave North side,



Work Completed this Week:

- Contractor wasn't on site this week.
- Monday June 20, a TEAMS meeting with held with the Designer, Project Manager and Assistant County Engineer to review a draft version of the revised plan. Designer will update Design in addition to mark on a plan additional Test Pit locations.
- Wednesday June 17:
 - Test Pit locations were received from Designer. Need Sanitary Sewer Inverts to avoid 8 of those Test Pits. Designer is researching to obtain information.
 - Project Manager submitted a No Cost Time Extension to County for review.
- Thursday June 24, Field meeting onsite with Project Manager, Assistant County Engineer, and NJ American Water to relocate Fire Hydrant. NJ American Water will start the process to obtain Permits for the relocation.

Work Projected for Next Week:

- Lexa Concrete will wait until pipe work design is completed.

Project Schedule:

- **Bid Opening Date:** Tuesday, June 29th, 2021
- **Notice to Proceed:** Wednesday, November 3rd, 2021
- **Start Date:** Wednesday, November 10th, 2021
- **Substantial Completion Date:** Wednesday, May 18th, 2022
- **Stop Work:** N/A
- **Amended NTP:** N/A
- **Final Completion Date:** Tuesday, June 7th, 2022
- **Initial Award:** \$2,403,571.30

Prepared by:

Maged Gayed
Construction Inspector
Naik Consulting Group