

**Camden County Department of Public Works
Division of Engineering
Roadway Improvements along Blackwood Clementon Road
Gloucester Township, Camden County, New Jersey
Progress Report No. 19
December 12, 2022 to December 16, 2022**

Work Completed Period of December 16, 2022

- No work on site this week.

Quantities Period of December 16, 2022

- No quantities.

Summary of Work Completed Period of December 16, 2022

- No work on site this week.

Anticipated Work for Period of December 19, 2022


- Punch list.

Notice to Proceed: August 1, 2022

Substantial Completion: October 30, 2022

Final Completion: November 29, 2022 ((Time extension expected))

Prepared By:


Joseph R. Ragusa, P.E.
Remington & Vernick Engineers