

**Camden County Department of Public Works
Division of Engineering
Roadway Improvements along Blackwood Clementon Road
Gloucester Township, Camden County, New Jersey
Progress Report No. 3
August 22, 2022 to August 26, 2022**



Figure 1: Two layers of wire on outside with layer of fabric paper in between

Work Completed Period of August 26, 2022

- 18" joint repair.



Figure 2: Concrete encasing pipe



Figure 3: View from manhole towards inlet prior to cleaning



Figure 4: View from inlet facing towards manhole after cleaning

Quantities Period of August 26, 2022

- **Item #8:** Traffic Safety Services (20 MH)
- **Item #14:** HMA Base Course, 19M64, 6" Thick (7.01 TON)
- **Item #19:** Joint Repair, 18" Reinforced Concrete Pipe (2 UNIT)

Summary of Work Completed Period of August 26, 2022

The crew completed joint repairs. Areas excavated and repairs done to piping then all backfilled and compacted. Cleaned out inlet and existing pipes using vac truck.

Anticipated Work for Period of August 29, 2022


- Continue with pipe replacement which will include excavation, backfilling, and concrete placement.

Notice to Proceed: August 1, 2022

Substantial Completion: October 30, 2022

Final Completion: November 29, 2022

Prepared By:



Joseph R. Ragusa, P.E.
Remington & Vernick Engineers