

**Camden County Department of Public Works
Division of Engineering
Roadway Improvements along Blackwood Clementon Road
Gloucester Township, Camden County, New Jersey
Progress Report No. 6
September 12, 2022 to September 16, 2022**

Work Completed Period of September 16, 2022

- No contractual work was completed this period.

Quantities Period of September 16, 2022

- No quantities this period.

Summary of Work Completed Period of September 16, 2022

- No contractual work was completed this period.

Anticipated Work for Period of September 19, 2022


- Removal and replacement of 18" RCP.
- Inlet reconstruction.

Notice to Proceed: August 1, 2022

Substantial Completion: October 30, 2022

Final Completion: November 29, 2022

Prepared By:


Joseph R. Ragusa, P.E.
Remington & Vernick Engineers