



Sicklerville Road (CR 705) Resurfacing Project
From Berlin-Cross Keys Road (CR 689) to Chews Landing Road
Sicklerville, Camden County, NJ
Contractor: Lexa Concrete

WEEKLY PROGRESS REPORT #21
December 2, 2022

Work Completed the Week of November 28, through December 2, 2022:

No work Completed this week.

Anticipated Work for the Week of December 5, 2022:

Milling and paving of roadway expected to begin this week.

Project Dates:

- Bid Opening: March 1, 2022
- NTP: July 11, 2022
- Start Date: July 11, 2022
- Substantial Completion Date: December 8, 2022 (150 Calendar Days)
- Stop Work: N/A
- Amended NTP: N/A
- Final Completion Date: January 7, 2023 (180 Calendar Days)
- Initial Award \$2,246,405.60

Prepared By:

FRENCH & PARRELLO ASSOCIATES

Matthew Kearney, PE
Vice President
Regional Manager