
Reconstruction of Union Avenue (CR 615), Pennsauken, Camden County
Federal Job No. STBGP-0615(304) | NJDOT Job No. 5827302
Contractor: South State

WEEKLY PROGRESS REPORT #25
June 26, 2023 to June 30, 2023



Figure 1. The contractor, South State, resumed work on Union Avenue following the PSE&G work/Winter Shutdown and began sawcutting road in order to remove existing concrete slabs.



Figure 2. The contractor, South State, placed DGA within the areas of concrete road removal.



Figure 3. The contractor, South State, spread and compacted the DGA within Union Avenue to act as a temporary condition for the road prior to FDR (Full Depth Reclamation) and Final Paving.

Work Completed the Week of June 26 through June 30, 2023:

South State removed existing concrete slabs within Union Avenue, placed DGA, and compacted to act as a temporary condition prior to FDR (Full Depth Reclamation) and paving.

Anticipated Work for the Week of July 3, 2023:

South State to continue removing existing concrete roadway and placing DGA within Union Avenue.



Project Dates:

- Bid Opening: September 23, 2021
- Notice to Proceed: June 22, 2022
- Start Date: June 22, 2022
- Original Substantial Completion Date: November 19, 2022 (150 Calendar Days)
- Stop Work Date: September 15, 2022
- Amended NTP: June 26, 2023
- Original Final Completion Date: December 19, 2022 (180 Calendar Days)
- Revised Substantial Completion Date: September 29, 2023 (180 Calendar Days)
- Revised Final Completion Date: October 29, 2023 (210 Calendar Days)
- Initial Award: \$1,322,587.80

Prepared By:

FRENCH & PARRELLO ASSOCIATES

A handwritten signature in blue ink, appearing to read 'Eric T. Gibson', is written over the company name.

Eric Gibson
Senior Staff Engineer