
Reconstruction of Union Avenue (CR 615), Pennsauken, Camden County
Federal Job No. STBGP-0615(304) | NJDOT Job No. 5827302
Contractor: South State

WEEKLY PROGRESS REPORT #26
July 3, 2023 to July 7, 2023



Figure 1. The contractor, South State, continued work on Union Avenue by removing concrete roadway.



Figure 2. The contractor, South State, placed and compacted DGA within the areas of concrete road removal to act as a temporary road condition prior to FDR (Full Depth Reclamation) and Final Paving.

Work Completed the Week of July 3 through July 7, 2023:

South State removed existing concrete slabs within Union Avenue, placed DGA, and compacted to act as a temporary condition prior to FDR (Full Depth Reclamation) and paving.

Anticipated Work for the Week of July 10, 2023:

South State to continue removing existing concrete roadway, placing DGA, and begin FDR (Full Depth Reclamation) within Union Avenue. The subcontractor, Capital Concrete, to restart concrete work by installing/replacing curb, driveway aprons, and ADA curb ramps.

Project Dates:

- Bid Opening: September 23, 2021
- Notice to Proceed: June 22, 2022
- Start Date: June 22, 2022
- Original Substantial Completion Date: November 19, 2022 (150 Calendar Days)
- Stop Work Date: September 15, 2022
- Amended NTP: June 26, 2023
- Original Final Completion Date: December 19, 2022 (180 Calendar Days)
- Revised Substantial Completion Date: September 29, 2023 (180 Calendar Days)
- Revised Final Completion Date: October 29, 2023 (210 Calendar Days)
- Initial Award: \$1,322,587.80



Prepared By:

FRENCH & PARRELLO ASSOCIATES

A handwritten signature in blue ink, appearing to read 'Eric T. Gibson', is written over the printed name.

Eric Gibson
Senior Staff Engineer