

---

**Reconstruction of Union Avenue (CR 615), Pennsauken, Camden County  
Federal Job No. STBGP-0615(304) | NJDOT Job No. 5827302  
Contractor: South State**

**WEEKLY PROGRESS REPORT #34  
August 28, 2023 to September 1, 2023**

**Work Completed the Week of August 28 through September 1, 2023:**



*Figure 1. The contractor, South State, performed a proof roll of the base paving to determine which areas are in need of repair prior to installation of HMA surface course.*



*Figure 2. Areas in need of base repair prior to placement of HMA surface course were marked out in the field during proof roll.*

### **Anticipated Work for the Week of September 5, 2023:**

No work is anticipated the week of September 5, 2023. The contractor plans to begin base repairs and concrete punch list items the week of September 11, 2023.

### **Project Dates:**

- Bid Opening: September 23, 2021
- Notice to Proceed: June 22, 2022
- Start Date: June 22, 2022
- Original Substantial Completion Date: November 19, 2022 (150 Calendar Days)
- Stop Work Date: September 15, 2022
- Amended NTP: June 26, 2023
- Original Final Completion Date: December 19, 2022 (180 Calendar Days)
- Revised Substantial Completion Date: September 29, 2023 (180 Calendar Days)
- Revised Final Completion Date: October 29, 2023 (210 Calendar Days)
- Initial Award: \$1,322,587.80



Prepared By:

***FRENCH & PARRELLO ASSOCIATES***

A handwritten signature in blue ink, appearing to read 'M. Kearney', is written over a horizontal line.

Matthew Kearney, PE  
Vice President  
Regional Manager