Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com

Berlin-Cross Keys Road Improvements Contract 3 Bid No. B9-22

Borough of Pine Hill and Townships of Gloucester and Winslow Camden County, New Jersey

CED Project No. 19002364G4

Progress Report #33
Monday, May 1, 2023 to Friday May 5, 2023



Figure: P&A Construction continues to install precast structures (inlets).

Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com



Figure 2: P&A Construction installing reinforced concrete pipe.



Figure 3: P&A Construction relocating 10" watermain.

Department of Public Works

Almar Dyer Commissioner Liaison

county Making It Better, Together.

Robert Harris Director

Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com

Department of Public Works

Charles J. DePalma Complex

2311 Egg Harbor Road

CamdenCounty.com

Work Completed this week:

- P&A Construction continued to install the reinforced concrete pipe installation.
- P&A Construction continued precast concrete structures.

Items completed this period:

- Item No.4 Traffic Safety Services 86 Hours
- Item No.7 Vibration Monitoring 1 Unit
- Item No.33 19"x30" HERCP 629 L.F.
- o Item No.41 Inlet Type "B" 4 Units
- Item No.45 Inlet Type "B-2" Special 1 Unit
- Item No.89 Lower Water Service 1 Unit

Progress Next Two Weeks:

- P&A Construction will continue to install the new storm drainage along the main-line.
- P&A Construction continue to install the vertical concrete curb.
- P&A Construction will start grading the sub-grade for the new road widening.

Next On-Site Meeting:

- The 9th Progress Meeting rescheduled for May 11, 2023, at 1:00pm on site. (This meeting may be rescheduled if necessary or become a Microsoft Teams Meeting)
 - Bid Opening Date: June 2, 2022
 - Notice to Proceed: August 23, 2021
 - Start Date: August 23, 2021
 - Substantial Completion Date: July 24, 2023
 - Stop Work: N/A
 - Amended NTP: N/A
 - Final Completion Date: August 23, 2023
 - Initial Award: \$6,946,586.14

Prepared by: Dennis Brown, C.E.T., IV

Resident Engineer

Colliers Engineering & Design

James Winckowski, PE, County Engineer William England, PE, Assistant County Engineer