## Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com

# Berlin-Cross Keys Road Improvements Contract 3 Bid No. B9-22

Borough of Pine Hill and Townships of Gloucester and Winslow Camden County, New Jersey

## CED Project No. 19002364G4

Progress Report #34
Monday, May 8, 2023 to Friday May 12, 2023



Figure: P&A Construction continues to install reinforced concrete pipe.

## Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com



Figure 2: P&A Construction installing reinforced concrete pipe.



Figure 3: P&A Construction reinforced concrete pipe.

#### Department of Public Works

Almar Dyer Commissioner Liaison Camden county

Making It Better, Together.

2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com

CamdenCounty.com

Department of Public Works

Charles J. DePalma Complex

Robert Harris Director

## • Work Completed this week:

- o P&A Construction continued to install the reinforced concrete pipe installation.
- o P&A Construction continued precast concrete structures.

## • Items completed this period:

- o Item No.4 Traffic Safety Services 64 Hours
- o Item No.21 HMA 25M64 Base Course − 15.30 Tons
- o Item No.33 19"x30" HERCP 253 L.F.
- o Item No.41 Inlet Type "B" 2 Units
- o Item No. 68 9"x18" Conc. Vert. Curb 76 L.F.
- Item No.85 Lower Water Main 1 Unit

## Progress Next Two Weeks:

- o P&A Construction will continue to install the new storm drainage along the main-line.
- o P&A Construction continues to install the vertical concrete curb.
- o P&A Construction will start grading the sub-grade for the new road widening.

### • Next On-Site Meeting:

The 9th Progress Meeting rescheduled for May 18, 2023, at 1:00pm on site.
 (This meeting may be rescheduled if necessary or become a Microsoft Teams Meeting)

Bid Opening Date: June 2, 2022Notice to Proceed: August 23, 2021

• Start Date: August 23, 2021

• Substantial Completion Date: July 24, 2023

Stop Work: N/AAmended NTP: N/A

• Final Completion Date: August 23, 2023

• Initial Award: \$6,946,586.14

Prepared by: Dennis Brown, C.E.T., IV

Resident Engineer

Colliers Engineering & Design

James Winckowski, PE, County Engineer William England, PE, Assistant County Engineer