

Department of Public Works

Almar Dyer  
Commissioner Liaison

Robert Harris  
Director



Department of Public Works  
Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
phone 856.566.2980  
fax 856.566.2988  
highway@camdencounty.com  
CamdenCounty.com

**Berlin-Cross Keys Road Improvements Contract 3**  
***Bid No. B9-22***

*Borough of Pine Hill and Townships of Gloucester and Winslow  
Camden County, New Jersey*

**CED Project No. 19002364G4**

***Progress Report # 41***  
***Monday, June 26, 2023 to Friday June 30, 2023***



*Figure: P&A Construction started to install the hot mix asphalt base course.*





Figure 2: P&A Construction started started to install the hot mix asphalt base course.



Figure 3: P&A Construction continues to install topsoil, grass seed and fertilizer.

- **Work Completed this week:**
  - P&A Construction continued to install topsoil, grass seed and fertilizer.
  - P&A Construction started roadway reconstruction work D.G.A., base and intermediate course
  - P&A Construction's full road closure has been completed and roadway open.
  
- **Items completed this period:**
  - Item No.4 Traffic Safety Services – 88+ Hours
  - Item No.9 Excavation, Unclassified – 656.63 Cubic Yards
  - Item No.15 Dense Graded Aggregate, 8" Thick – 1,583.83 Square Yards
  - Item No.18 Tack Coat – 213 Gallons
  - Item No.20 Hot Mix Asphalt 12.5M64 Intermediate Course – 1,384.25 Tons
  - Item No.21 Hot Mix Asphalt 25M64 Base Course – 1,844.28 Tons
  - Item No.54 Reset Sanitary Sewer Manhole, Using Existing Casting – 1 Unit
  - Item No.96 Topsoil Spreading, 4" Thick – 200 Square Yards
  - Item No.97 Fertilizer and Seed – 200 Square Yards
  
- **Progress Next Two Weeks:**
  - P&A Construction will continue to perform Roadway, Excavation Unclassified
  - P&A Construction will continue to install the Hot Mix Asphalt 25M64.
  
- **Next Progress Meeting:**
  - The 13th Progress Meeting has been rescheduled for July,13 2023 at 1:00pm on site.  
(This meeting may be rescheduled if necessary or become a Microsoft Teams Meeting)
    - Bid Opening Date: June 2, 2022
    - Notice to Proceed: August 23, 2021
    - Start Date: August 23, 2021
    - Substantial Completion Date: July 24, 2023
    - Stop Work: N/A
    - Amended NTP: N/A
    - Final Completion Date: August 23, 2023
    - Initial Award: \$6,946,586.14

Prepared by: Dennis S. Brown, C.E.T.  
Resident Engineer  
Colliers Engineering & Design