Department of Public Works

Almar Dyer Commissioner Liaison

Robert Harris Director



Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com

Berlin-Cross Keys Road Improvements Contract 3 Bid No. B9-22

Borough of Pine Hill and Townships of Gloucester and Winslow Camden County, New Jersey

CED Project No. 19002364G4

Progress Report #44 Monday, July 17, 2023 to Friday July 21, 2023



Figure: P&A Construction continues to install topsoil, seed and fertilizer.

Almar Dyer Commissioner Liaison

Robert Harris Director



Department of Public Works Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com



Figure 2: P&A Construction continues to install topsoil, seed and fertilizer.



Figure 3: P&A Construction continues to install topsoil, seed and fertilizer.

Department of Public Works

Almar Dyer Commissioner Liaison Camden county

Making It Better, Together.

Robert Harris Director 2311 Egg Harbor Road Lindenwold, NJ 08021 phone 856.566.2980 fax 856.566.2988 highway@camdencounty.com CamdenCounty.com

Department of Public Works

Charles J. DePalma Complex

• Work Completed this week:

- o P&A Construction continued to install topsoil, grass seed and fertilizer.
- P&A Construction continued to stockpile dense graded aggregate.

• Items completed this period:

- Item No.4 Traffic Safety Services 32 Hours
- o Item No.96 Topsoil Spreading, 4" Thick 2050 Square Yards
- o Item No.97 Fertilizer and Seed 2050 Square Yards

Progress Next Two Weeks:

- P&A Construction will continue to perform Roadway, Excavation Unclassified
- o P&A Construction will continue to install Dense Graded Aggregate.
- o P&A Construction will continue to install Topsoil, Seed and Fertilizer.
- o P&A Construction to install the last Dual Vortex Separator unit.

• Next Progress Meeting:

- The next Progress Meeting has been rescheduled for July, 27 2023 at 1:00pm on site.
 (This meeting may be rescheduled if necessary or become a Microsoft Teams Meeting)
 - Bid Opening Date: June 2, 2022
 - Notice to Proceed: August 23, 2021
 - Start Date: August 23, 2021
 - Substantial Completion Date: July 24, 2023
 - Stop Work: N/AAmended NTP: N/A
 - Final Completion Date: August 23, 2023
 - Initial Award: \$6,946,586.14

Prepared by: Dennis S. Brown, C.E.T.

Resident Engineer

Colliers Engineering & Design

James Winckowski, PE, County Engineer William England, PE, Assistant County Engineer