

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com

Berlin-Cross Keys Road Improvements Contract 3
Bid No. B9-22

*Borough of Pine Hill and Townships of Gloucester and Winslow
Camden County, New Jersey*

CED Project No. 19002364G4

Progress Report #46
Monday, July 31, 2023 to Friday August 4, 2023



Figure: P&A Construction continues to excavate using the milling machine.



Figure 2: P&A Construction continues to install the roadway stabilization fabric and D.G.A.



Figure 3: P&A Construction continues to construct the widening.

- **Work Completed this week:**
 - P&A Construction continued to excavate the existing widening of the roadway.
 - P&A Construction continued to install roadway stabilization fabric.
 - P&A Construction continued to install the 8” thick dense graded aggregate.

- **Items completed this period:**
 - Item No.4 Traffic Safety Services – 80 Hours
 - Item No.9 Excavation, Unclassified - 1,577.93 Cubic Yards
 - Item No.15 D.G.A. Base Course, 8” Thick - 988.33 Square Yards
 - Item No.SA-8 Roadway Stabilization Fabric – 2,543.94 Square Yards

- **Progress Next Two Weeks:**
 - P&A Construction will continue to perform roadway excavation, unclassified.
 - P&A Construction will continue to install D.G.A.
 - P&A Construction will start base paving in the widening areas.
 - P&A Construction will complete the installation of the dual vortex separator.
 - J.F. Kiely to relocate the gas main for South Jersey Gas Company.

- **Next Progress Meeting:**
 - The 17th Progress Meeting has been rescheduled for August 17, 2023 at 1:00pm on site.
(This meeting may be rescheduled if necessary or become a Microsoft Teams Meeting)
 - Bid Opening Date: June 2, 2022
 - Notice to Proceed: August 23, 2021
 - Start Date: August 23, 2021
 - Substantial Completion Date: July 24, 2023
 - Stop Work: N/A
 - Amended NTP: N/A
 - Final Completion Date: August 23, 2023
 - Initial Award: \$6,946,586.14

Prepared by: Dennis S. Brown, C.E.T.
Resident Engineer
Colliers Engineering & Design