

Bid No. B8-21: Roadway Improvements Along Evesham Road (CR 544)

From US Route 30 (MP 5.40) to Burnt Mill Road (MP 6.50)

Borough of Magnolia, Lawnside, and Somerdale

Townships of Cherry Hill and Voorhees

Progress Report #35

Week Ending September 9, 2022

All work done this week At the
area between King Street and
Ashland Ave North side,





Work Completed this Week:

- Naik Group found no issues with the plans and forwarded them to Contractor to review and schedule work.

Work Projected for Next Week:

- Lexa Concrete will review plans and schedule work.

Project Schedule:

- **Bid Opening Date:** Tuesday, June 29th, 2021
- **Notice to Proceed:** Wednesday, November 3rd, 2021
- **Start Date:** Wednesday, November 10th, 2021
- **Change Order #1 Date:** June 23, 2022
- **Substantial Completion Date:** Friday, September 23rd, 2022
- **Stop Work:** Notice 8/26/2022: Effective Date 8/15/2022
- **Amended NTP:** N/A
- **Final Completion Date:** Thursday, October 13th, 2022
- **Initial Award:** \$2,403,571.30

Prepared by:

Scott Oplinger
Project Manager
Naik Consulting Group