

Bid No. B8-21: Roadway Improvements Along Evesham Road (CR 544)

From US Route 30 (MP 5.40) to Burnt Mill Road (MP 6.50)

Borough of Magnolia, Lawnside, and Somerdale

Townships of Cherry Hill and Voorhees

Progress Report #25

Week Ending January 13, 2023

All construction progress was  
witnessed at the intersection of  
Evesham Road & Burnt Mill  
Road





### Work Completed this Week:

- Beginning Jan 11, 2023, Contractor, Lexa Concrete, removed existing concrete sidewalk, concrete driveway, and concrete curb.
- Contractor constructed formwork for proposed 9"x18" vertical concrete curb.
- Contractor poured proposed 9"x18" vertical concrete curb, per plan page # 12.
- Contractor backfilled and paved all street excavations with 19M64 Hot Mix Asphalt Base Course.
- Contractor paves temporary HMA Base Course walkway to all areas where existing concrete sidewalk was removed, for public safety.

### Work Projected for Next Week:

- Lexa Concrete will wait until electrical subcontractor removes proposed structures in order to proceed concrete sidewalk/driveway construction.

### Project Schedule:

- **Bid Opening Date:** Tuesday, June 29<sup>th</sup>, 2021
- **Notice to Proceed:** Wednesday, November 3<sup>rd</sup>, 2021
- **Start Date:** Wednesday, November 10<sup>th</sup>, 2021
- **Substantial Completion Date:** Wednesday, May 18<sup>th</sup>, 2022
- **Stop Work:** N/A
- **Amended NTP:** N/A
- **Final Completion Date:** Tuesday, June 7<sup>th</sup>, 2022
- **Initial Award:** \$2,403,571.30

Prepared by:  
Rafael Castiblanco  
Senior Construction Inspector  
Naik Consulting Group