

Bid No. B8-21: Roadway Improvements Along Evesham Road (CR 544)

From US Route 30 (MP 5.40) to Burnt Mill Road (MP 6.50)

Borough of Magnolia, Lawnside, and Somerdale

Townships of Cherry Hill and Voorhees

Progress Report #26

Week Ending February 3, 2023

All construction progress was  
witnessed at the intersection of  
Evesham Road & Burnt Mill  
Road





### Work Completed this Week:

- Beginning Feb 1, 2023, Contractor, Lexa Concrete, and subcontractor, Berenato, installed a total of **LF** of 3 inch rigid metallic conduit, per drawing number 35000-43.
- Contractor installed (2) two 18"x36" concrete type B junction boxes, per drawing number 35000-43.
- Contractor constructed (8) eight test pits to locate existing underground utilities (gas, water, sewer).
- Contractor backfilled all sidewalk excavations with DGA to grade. Did not pave excavations with temporary 19M64 Hot Mix Asphalt Base Course.

### Work Projected for Next Week:

- Lexa Concrete will locate proposed SFT, P-MC, SPF, SFK foundations to begin formwork and installation/pour. Lexa will begin removing existing underground Traffic Signal Cable and abandon existing underground conduit.

### Project Schedule:

- **Bid Opening Date:** Tuesday, June 29<sup>th</sup>, 2021
- **Notice to Proceed:** Wednesday, November 3<sup>rd</sup>, 2021
- **Start Date:** Wednesday, November 10<sup>th</sup>, 2021
- **Substantial Completion Date:** Wednesday, May 18<sup>th</sup>, 2022
- **Stop Work:** N/A
- **Amended NTP:** N/A
- **Final Completion Date:** Tuesday, June 7<sup>th</sup>, 2022
- **Initial Award:** \$2,403,571.30

Prepared by:  
Rafael Castiblanco  
Senior Construction Inspector  
Naik Consulting Group