

Bid No. B8-21: Roadway Improvements Along Evesham Road (CR 544)

From US Route 30 (MP 5.40) to Burnt Mill Road (MP 6.50)

Borough of Magnolia, Lawnside, and Somerdale

Townships of Cherry Hill and Voorhees

Progress Report #27

Week Ending February 10, 2023

All construction progress was
witnessed at the intersection of
Evesham Road & Burnt Mill
Road





Work Completed this Week:

- Beginning Feb 6, 2023, Contractor, Lexa Concrete, and subcontractor, Berenato, installed a total of 135 LF of 3 inch rigid metallic conduit and a total of 142 LF of 1.5" rigid metallic conduit, per drawing number 35000-43.
- Contractor installed (6) six 18"x36" concrete type B junction boxes, per drawing number 35000-43.
- Contractor poured foundations; a total of: 1 UNIT SFT, 1 UNIT P-MC, 4 UNITS SPF, and 1 UNIT SFK foundations
- Contractor did not construct temporary sidewalks for ADA compliance. Contractor used HMA for temporary sidewalk at SW & SE corners, but did not tamper.

Work Projected for Next Week:

- Lexa Concrete and Berenato will pour remaining two (2) SPF and one (1) STF concrete foundations. Moreover, Contractor will pour proposed 4 SY concrete pad, adjacent to new P-MC foundation.

Project Schedule:

- **Bid Opening Date:** Tuesday, June 29th, 2021
- **Notice to Proceed:** Wednesday, November 3rd, 2021
- **Start Date:** Wednesday, November 10th, 2021
- **Substantial Completion Date:** Wednesday, May 18th, 2022
- **Stop Work:** N/A
- **Amended NTP:** N/A
- **Final Completion Date:** Tuesday, June 7th, 2022
- **Initial Award:** \$2,403,571.30

Prepared by:
Rafael Castiblanco
Senior Construction Inspector
Naik Consulting Group