

Bid No. B8-21: Roadway Improvements Along Evesham Road (CR 544)

From US Route 30 (MP 5.40) to Burnt Mill Road (MP 6.50)

Borough of Magnolia, Lawnside, and Somerdale

Townships of Cherry Hill and Voorhees

Progress Report #28

Week Ending February 17, 2023

All construction progress was
witnessed at the intersection of
Evesham Road & Burnt Mill
Road





Work Completed this Week:

- On Feb 13, 2023, Contractor, Lexa Concrete, and subcontractor, Berenato, constructed falsework and poured (4) SPF, (1) STF & (1) SFK new concrete foundations and (1) concrete pad foundation, per drawing number 35000-43.
- Berenato completed all proposed work by installed proposed RMC, junction boxes, and foundations.
- On Feb 15, 2023, Electrical Contractor, Diehl Electric, installed proposed Meter Cabinet, No. 8 Ground Wire, and 525 LF of No. 6 Service Wire.
- Contractor did not construct ADA compliant temporary sidewalks. Lexa paved temporary HMA sidewalks at NE, SW, and NW corners.

Work Projected for Next Week:

- Diehl Electric will install Auxiliary Cabinet, Pedestrian Signal Standards, Traffic Signal Standards, and will pull all proposed 2/C, 5/C, 10/C and No. 8 GND Wire.

Project Schedule:

- **Bid Opening Date:** Tuesday, June 29th, 2021
- **Notice to Proceed:** Wednesday, November 3rd, 2021
- **Start Date:** Wednesday, November 10th, 2021
- **Substantial Completion Date:** Wednesday, May 18th, 2022
- **Stop Work:** N/A
- **Amended NTP:** N/A
- **Final Completion Date:** Tuesday, June 7th, 2022
- **Initial Award:** \$2,403,571.30

Prepared by:
Rafael Castiblanco
Senior Construction Inspector
Naik Consulting Group