

Bid No. B8-21: Roadway Improvements Along Evesham Road (CR 544)

From US Route 30 (MP 5.40) to Burnt Mill Road (MP 6.50)

Borough of Magnolia, Lawnside, and Somerdale

Townships of Cherry Hill and Voorhees

Progress Report #31

Week Ending June 23, 2023

All construction progress was
witnessed Evesham Road
between King St and
Coopertowne Blvd





Work Completed this Week:

- Beginning Jun 19, 2023, Contractor, Lexa Concrete, installed
 - 754.5 linear feet of 9"X18" Vertical Concrete Curb
 - 39.3 sq. yards of 4" Thick Concrete Sidewalk
 - 71.2 sq. yards of 6" Thick Concrete Driveway
 - 266.1 sq. yards of 4" Thick Topsoil and seeding
- Lexa filled street opening/trench, from existing concrete curb removal, with NJDOT B hot mix asphalt 9.5M64. Lexa filled the trench length with HMA to grade.

Work Projected for Next Week:

- Lexa will continue removal of existing concrete curb and sidewalk and construct & pour proposed concrete curb, 4" sidewalk, and 6" concrete driveway sidewalk/aprons.

Project Schedule:

- **Bid Opening Date:** Tuesday, June 29th, 2021
- **Notice to Proceed:** Wednesday, November 3rd, 2021
- **Start Date:** Wednesday, November 10th, 2021
- **Substantial Completion Date:** Wednesday, May 18th, 2022
- **Stop Work:** N/A
- **Amended NTP:** N/A
- **Final Completion Date:** Tuesday, June 7th, 2022
- **Initial Award:** \$2,403,571.30

Prepared by:
Rafael Castiblanco
Senior Construction Inspector
Naik Consulting Group