

Bid No. B8-21: Roadway Improvements Along Evesham Road (CR 544)

From US Route 30 (MP 5.40) to Burnt Mill Road (MP 6.50)

Borough of Magnolia, Lawnside, and Somerdale

Townships of Cherry Hill and Voorhees

Progress Report #32

Week Ending June 30, 2023

All construction progress was
witnessed Evesham Road
between King St and
Charleston Ave





Work Completed this Week:

- Beginning Jun 26, 2023, Contractor, Lexa Concrete, installed
 - 727.3 linear feet of 9"X18" Vertical Concrete Curb
 - 163.4 sq. yards of 4" Thick Concrete Sidewalk
 - 58 sq. yards of 6" Thick Concrete Driveway
 - 80.2 sq. yards of 4" Thick Topsoil and seeding
 - 127.5 LF of monolithic Curb & Gutter
 - 1.776 SY [(2)0.888SY] of Detectable Warning Surfaces
 - 26.1 SY of Hot Mix Asphalt Pavement Repairs
- Lexa filled street opening/trench, from existing concrete curb removal, with NJDOT B hot mix asphalt 9.5M64. Lexa filled the trench length with HMA to grade.

Work Projected for Next Week:

- Lexa will continue removal of existing concrete curb and sidewalk and construct & pour proposed concrete curb, 4" sidewalk, and 6" concrete driveway sidewalk/aprons.
- Subcontractor, Asphalt Pavement Systems, will begin proposed Full Depth Reclamation.

Project Schedule:

- **Bid Opening Date:** Tuesday, June 29th, 2021
- **Notice to Proceed:** Wednesday, November 3rd, 2021
- **Start Date:** Wednesday, November 10th, 2021
- **Substantial Completion Date:** Wednesday, May 18th, 2022
- **Stop Work:** N/A
- **Amended NTP:** N/A
- **Final Completion Date:** Tuesday, June 7th, 2022
- **Initial Award:** \$2,403,571.30

Prepared by:
Rafael Castiblanco
Senior Construction Inspector



Making It Better, Together.

Naik Consulting Group