

Bid No. B8-21: Roadway Improvements Along Evesham Road (CR 544)

From US Route 30 (MP 5.40) to Burnt Mill Road (MP 6.50)

Borough of Magnolia, Lawnside, and Somerdale

Townships of Cherry Hill and Voorhees

Progress Report #33

Week Ending July 7, 2023

All construction progress was
witnessed Evesham Road
between King St and
Charleston Ave



Work Completed this Week:

- Beginning Jun 26, 2023, Contractor, Lexa Concrete, installed
 - Item 29: 348 linear feet of 9"X18" Vertical Concrete Curb
 - Item 24: 63.8 sq. yards of 4" Thick Concrete Sidewalk
 - Item 26: 129.6 sq. yards of 6" Thick Concrete Driveway
 - Item 44: 13 sq. yards of 4" Thick Topsoil and seeding
 - Item 31: 0.888 SY of Detectable Warning Surfaces
 - Item 7: 2611 SY of Full Depth Reclamation, Cement, 14" Depth
- Lexa filled street opening/trench, from existing concrete curb removal, with NJDOT B hot mix asphalt 9.5M64. Lexa filled the trench length with HMA to grade.

Work Projected for Next Week:

- Lexa will continue removal of existing concrete curb and sidewalk and construct & pour proposed concrete curb and 6" concrete driveway sidewalk/aprons.
- Subcontractor, Asphalt Pavement Systems, will continue proposed Full Depth Reclamation.

Project Schedule:

- **Bid Opening Date:** Tuesday, June 29th, 2021
- **Notice to Proceed:** Wednesday, November 3rd, 2021
- **Start Date:** Wednesday, November 10th, 2021
- **Substantial Completion Date:** Tuesday, August 1st, 2023
- **Stop Work:** Varies Throughout the Project
- **Amended NTP:** Friday, June 23, 2023
- **Final Completion Date:** Anticipated Friday, September 1, 2023
- **Initial Award:** \$2,403,571.30

Prepared by:
Rafael Castiblanco
Senior Construction Inspector
Naik Consulting Group