

**Roadway Improvements Along Berlin Road (CR 702)
Lindenwold Borough, Camden County
Contractor: South State****WEEKLY PROGRESS REPORT #1
March 27, 2024 to March 29, 2024**

Figure 1. Open inlet and pipe placement trench at STA 63+50. The drainage subcontractor, Asphalt Paving Systems, began pipe replacement at this location.



Figure 2. Completed inlet #5 Type B, placed at STA 61+70. The drainage subcontractor, Asphalt Paving Systems, installed an inlet filter and placed No.57 coarse aggregate.

Work Completed the Week of March 27 through March 29, 2024:

The subcontractor, Asphalt Paving Systems, performed staging of inlets, pipes, and equipment to be used for drainage work along Berlin Rd. Work was performed from STA 61+70 to 63+50 to replace the inlet #5 Type A with a Type B at STA 61+70 and to replace the existing drainage pipe with 12” DIP from inlet #5 to inlet #6 at STA 63+50.

Anticipated Work for the Week of April 1, 2024:


The subcontractor, Asphalt Paving Systems, will replace the pipe and inlets at STA 63+50, and then continue along Berlin road with RCP placement.

Project Dates:

- Bid Opening: July 12, 2023
- Notice to Proceed: March 18, 2024
- Start Date: March 27, 2024
- Original Substantial Completion Date: August 15, 2024 (150 Calendar Days)
- Stop Work Date:
- Amended NTP:
- Original Final Completion Date: September 14, 2024 (180 Calendar Days)
- Revised Substantial Completion Date:
- Revised Final Completion Date:
- Initial Award: \$2,041,000.00

Prepared By:

FRENCH & PARRELLO ASSOCIATES

A handwritten signature in black ink, appearing to read 'Praise Akanbi', with a long horizontal flourish extending to the right.

Praise Akanbi
Staff Engineer